BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Improvements to Drains of Elumandamma Temple road to Chiranjeevi Layout church road in ward no 07, Byatarayanapura
2	Amount of Work Portion	-
3	Estimate cost	49.50 Lakhs
4	Name Of Contractor	M/s KRIDL
5	Agreement No.	86/17-18
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/WO/86/17-18 Date: 02.03.2018
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	23-08-2019
9	Date of receipt of application in the sub-division office	23-08-2019
10	Extension granted if any	-
	1. Form	-
	2. Form	-
11	Work Carried out by the contractor during the original period stipulated in contract	-
12	Work carried out during the first period of extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	490 days
15	Date of recommending time limit applied for	23-08-2019
16	Wheather the original application of contractor is enclosed	Yes
17	Balance work remaining to be done	Nil

18	Probable time required for completion of remaining work	Nil
19	Cost of work charged establishment charge on the work after the expiry of original period	Yes
20	Wheather the notice as per clause has been issued	Yes
21	Remarks of the AEE and the daily rate of penalty proposed	Rs 1/day fine may be considered
22	Remarks of the EE with the daily rate of penalty proposed	As per para (21) may be Approved.

Assistant Engineer

Asst. Executive Engineer
Kodigehalli Sub Division

Executive Engineer
Byatarayanapura Division,

Chief Engineer
Yelahanka Zone